

| No. | Task Name | Duration Weeks | Start | Finish | Resource Comments |
|------------|-----------------------------------|-----------------------|--------------|---------------|--------------------------|
| 1 | Contract Signed | 1 | 7/3/17 | 7/7/17 | |
| 2 | Order Materials | 16 | 7/10/17 | 10/27/17 | |
| 3 | Submittals | 2 | 7/10/17 | 7/21/17 | |
| 4 | Service Elevators North & South | 14 | 10/30/17 | 2/2/18 | Premier |
| 5 | Passenger Elevators North & South | 14 | 2/5/18 | 5/11/2018 | Elevators 1 N and 1 S |
| 6 | Passenger Elevators North & South | 13 | 5/7/18 | 8/3/18 | Elevators 2 N and 2 S |
| 7 | Gym & Pool Elevator | 6 | 8/13/18 | 10/12/18 | Hydro |
| | | | | | |
| 8 | Punchlist and Final Clean | 3 | 9/24/18 | 10/12/18 | |